

On Going Proj Wks

S/N	Name of wks	Admin approval (in Lac)	Date of Comm Date of comp	Progress	Rmks
1.	Construction of Cow shed (84 Nos cow for each shed (incl internal /external services for Military firm Ishwardi under QBD Cantt.	142.696	<u>28-5-2011</u> 27-7-2012	99%	From 28-7-2012 works under panelty



2.	Construction of 1x room and Ring main Unit including cable connection and HT/LT switch ger on Sub-station No.03 ner take over point Qadirabad Cantt.	77.00	11-2-2013 10-8-2013	99%	
----	--	-------	------------------------	-----	--

