



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 509

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 370/2024-2025 (Con).
Name of Client : GE (Navy) Khulna.
Ref ltr no : EinC/10 of 2023-2024/35/E-6 Dt.22 Dec' 2024.
Name of the project : Construction of 6 x BNS Mongla Annex Watch Tower.
Status of sample : pile Cap.
Dt of sample collection: 24 Dec'2024
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Elephant Opc.
Proportion of Mixture : 1:2.894:2.698 (Admixture).
Desired Design Strength : 2600 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	17 Dec'2024 (07 days)	24 Dec'2024	12.17	47349.64	3891	Average of Sample 2 & 3 4974	Combined Failure
2			12.17	59506.11	4890		
3			12.17	61562.31	5059		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By