



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICE(MES)

Page No : 565

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 417/2024-2025 (Con).
Name of Client : GE (Army) Jalalabad.
Ref ltr no : PDCAS/69 of 2023-2024/81/E-6 Dt.08 Jan' 2025.
Name of the project : Construction of 1 x 112 OR's Qtr.
Status of sample : Grade beam.
Dt of sample collection: 09 Jan'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Premier Opc.
Proportion of Mixture : 1:1.5:3
Desired Design Strength : 3500 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	17 Dec '2025 (28 days)	14 Jan'2025	12.17	51043.86	4194	Average of Sample 2 & 3 3231	Combined Failure
2			12.17	36759.39	3020		
3			12.17	41885.40	3442		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

- 1 As the strength is below the desired design strength, so nec. measures to be taken as per particular specifications of contract.

Laboratory Technician

Test Performed By

Vetted By