



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 702

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 477/2024-2025 (Con).
Name of Client : GE (Navy) Khulna.
Ref ltr no : EinC/186 of 2022-2023/69/E-6 Dt.09 Feb'2025.
Name of the project : Construction of 1 x Complot West Head Quarters.
Status of sample : Ground floor roof.
Dt of sample collection: 10 Feb'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Stone
Brand &Type of Cement : Elephant Opc.
Proportion of Mixture : 1:2.894:2.698 (Admixture).
Desired Design Strength : 4000 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	05 Feb'2025 (28 days)	05 Mar'2025	12.17	54616.14	4488	Average of Sample 1, 2 & 3 4478	Combined Failure
2			12.17	51846.62	4260		
3			12.17	57028.31	4686		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to be avoid fraudulent fabrication of the test result ,it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]