

MATERIAL TESTING LABORATORY MILITARY ENGINEER SERVICES(MES)

Page No: 691

Copy no : 01

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No: 509/2024-2025 (Con).Name of Client: GE (Army) Jashore.Ref Itr no: EinC/137 of 2023-2024/87/E-6 Dt.25 Feb'2025.Name of the project: Construction of 1 x OR's/Equivalent Qtr.Status of sample: Roof slab, sunshade, selves etc (4th floor).Dt of sample collection:: 27 Feb'2025Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4") Type of Aggregate : Stone Brand &Type of Cement : Shah OPC. Proportion of Mixture : 1:1.5:3 Desired Design Strength : 2356 Psi

| Ser no. | Date of casting and (Age in days) | Date of Test | Specimen Area Sq inch | Maximum Load (Lbs) | Crushing Strength (Psi) | Average Crushing Strength (Psi) | Remarks |
|---------|---|--------------|-----------------------------|-----------------------|-------------------------------|--|------------------|
| 1 | | | 12.17 | 42264.95 | 3473 | Average of | |
| 2 | 23 Feb'2025 (07 days) | 02 Mar'2025 | 12.17 | 34715.77 | 2853 | Sample 2 & 3 2907 | Combined Failure |
| 3 | | | 12.17 | 36033.52 | 2961 | | |

Cautions :

1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.

2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority

3 In oder to be avoid fraudulent fabrication of the test result , it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm2=14.223 Psi]