



MATERIAL TESTING LABORATORY
MILITARY ENGINEER SERVICES(MES)

Page No : 790

Copy no : 02

TEST RESULT FOR COMPRESSIVE STRENGTH OF CONCRETE CYLINDER/CUBE

Job No : 557/2024-2025 (Con).
Name of Client : GE (Army) Jashore.
Ref ltr no : CEA/390 of 2022-2023/52/E-6 Dt.16 Mar' 2025.
Name of the project : Construction of 1 x Academic Complex.
Status of sample : Roof slab, sunshade, shelves etc (Ground floor).
Dt of sample collection: 18 Mar'2025
Test Standard : ASTM/BS

Sample Specimen: Ht 200mm(8") Dia 100 mm(4")
Type of Aggregate : Brick
Brand &Type of Cement : Seven rings Opc.
Proportion of Mixture : 1:2:4
Desired Design Strength : 3000 Psi

Ser no.	Date of casting and (Age in days)	Date of Test	Specimen Area Sq inch	Maximum Load (Lbs)	Crushing Strength (Psi)	Average Crushing Strength (Psi)	Remarks
1	11 Mar'2025 (28 days)	08 Apr'2025	12.17	63036.39	5180	Average of Sample 2 & 3 4197	Combined Failure
2			12.17	52114.63	4282		
3			12.17	50037.49	4112		

Cautions :

- 1 Samples as supplied to the laboratory have been tested. The laboratory authority does not bear any responsibility as to the representative character of the sample to be tested.
- 2 It is recommended that samples are sent in a sealed cover/packet/container under signature of the competent authority
- 3 In order to avoid fraudulent fabrication of the test result, it is recommended that test reports should be collected by duly authorized person and not by the contractor/supplier.

Observation on Specimen(if any):

1

Laboratory Technician

Test Performed By

Vetted By

Note:[1 Mpa=145 psi, 1kg/cm²=14.223 Psi]